

Bulverde Road Phase 1 (Butterleigh Drive to North of Quiet Meadow Street)

District(s):10

Project Manager:Kathryn Otto

Capital Project Officer:Cris Perez (210) 207-8154

Total Approved Budget

Source	Amount
2017 GO STREET IMPROVEMENT BOND	\$15,800,000
SAN ANTONIO WATER SYSTEM	\$1,358,941
CITY PUBLIC SERVICE	\$569,011
Total Fund	\$17,727,952

Cost Information

Category	Appropriations	Expenses To-date
Design	\$1,879,989	\$1,828,779
Right of Way	\$361,251	\$361,251
Environmental	\$249,411	\$104,386
Construction	\$13,767,724	\$8,396,743
Bulverde Rd Ph II	\$1,377,776	\$877,160
PASA	\$91,800	\$91,800
Total	\$17,727,952	\$11,660,121

Project Status:UNDER CONSTRUCTION

Consultant:LNV, Inc.

Contractor:TEXAS STERLING CONSTRUCTION

Estimated Construction Start:05/2021

Estimated Construction Completion:03/2024

Project Scope:

Bulverde Road Phase 1 (Butterleigh Drive to North of Quiet Meadow Street) -- Reconstruct and widen Bulverde Road with curbs, sidewalks, driveway approaches, traffic signal and drainage improvements, as appropriate and within available funding. This is a continuation of Bexar County's Street and Drainage Improvements Project to realign Jung Road to Quiet Meadow.

